



PIPE & BEAM COMPOSITE REPAIR

Project: 3 pipes & 1 set of I beam composite repair

Location: Port Dickson





ADVANTAGE MARINE



PROJECT WORKSCOPE

- ❖ Advantage Marine Service (M) Sdn Bhd was contracted to do composite repair for 3 pipes & 1 set of I beam at the HRC Jetty. Total manhours of 1584hrs for this project without any HSE issue.
- ❖ Pipe Wrapping Repair includes surface grinding, apply Resimac 101 and perform wrapping. With the commitment, patient, encouragement from the management team had made the repair job a successful project and ahead of the planned schedule
- Project Start Date: 15th May 2020
- Project Completion Date: 1st June 2020
- Total of Manpower: 6pax including, 2x Engineer, 1x Supervisor, 1x Inspector, 2xFitter involved in the project.



TASK 1

TWO 12" PIPES & ONE 8" PIPE COMPOSITE REPAIR

Pipe Condition (Before)



16.05.2020 12:10


Corrosion on both of the 12" pipes



18.05.2020 11:20

Both pipes required to be wrapped at 5m and 2.4m length

Pipe Condition (In Progress)



Pipe Condition (After)



Both 12" pipes & 8" pipe successfully coated with Resimac 101 and wrapped using glass tape (6 layer) at 5m & 2.4m length as per SOW



The pipe composite is then painted grey as per the original colour




TASK 2

SET OF 1 – BEAM COMPOSITE REPAIR

I - Beam Condition (Before)



I - Beam Condition (In-Progress)




Surface prep. on the corroded area




Apply 10mm thick metal plate on the I beam to strengthen the I beam



Beam condition after patch plate & metal putty build up (Resimac 101)



The set of I beam is then painted as per its original blue colour



Primer applied

I - Beam Condition (After)



Set of I beam top & bottom successfully patched with metal plate & build up by metal epoxy (Resimac 101)

The background of the slide is a faded, grayscale image of an offshore oil drilling rig. The rig features a prominent derrick and various support structures, situated on a platform over the ocean. The text "THE END" is centered over the rig.

THE END